

Bi-weekly Update

Wednesday, April 6, 2022

Progress to date:

As the 2022 construction season has kicked off, the following has been accomplished (March 23 - April 5, 2022):

- The existing bridge deck has been partially demolished (where necessary)
- Construction of the south bridge berm has started
- The retaining wall adjacent to Burger King property has been built
- City utilities (water/sewer), south of interchange, have been substantially completed.

Two-week look-ahead:

- Bridge berm earthwork will be completed
- A crane will be mobilized
- Pre-bores and pile driving for bridge supports will commence
- Storm sewer construction, south of interchange, will begin
- Partial curb placement will be made on LaCrosse Street bridge



Utility Replacement on North Side of LaCrosse Street Bridge

Retaining Wall Construction

Follow the project progress on social media and <https://www.i90lacrosseddi.com/construction.html>

