

# Bi-weekly Update

Thursday, July 14, 2022

## Progress to date:

As the 2022 construction season continues, the following activities have been accomplished during the time-frame of Wednesday, June 29 - Tuesday, July 12, 2022.


- The Interstate-90 eastbound LaCrosse Street on-ramp was reopened to traffic.
- Over 2,000 steel studs have been welded on the new LaCrosse Street Bridge in preparation for concrete placement.
- Utility tie-ins south of the bridge on the west side of LaCrosse Street were completed.

## Two-week look-ahead:

- Crews will continue work on the new bridge structure, placing deck steel.
- Storm sewer pipe will be installed on the southwest side of the existing bridge.
- Concrete foundations for light poles and pedestrian push button poles on the south side of the bridge will be placed.
- Curb and gutter work will start on the southwest side of the bridge.



**Diverging Diamond  
Interchange**



Follow the project progress on social media and  
<https://www.i90lacrosseddi.com/construction.html>

